

| UNIQUE EXTERNAL REF | DIRECTORATE OR CATEGORY TEAM | SITE | CONTRACT DESCRIPTION (Values in brackets represent anticipated duration) | CATEGORY | CONTACT | PROCUREMENT ROUTE | BANDING | PRE QUAL ADVERT PUBLISH DATE | ITT ISSUE (a) Actual (f) Forecast | CONTRACT AWARD DATE (a) Actual (f) Forecast | CONTRACTOR / SUPPLIER Tend: Tenderers or Contractor(s) if awarded | STATUS | |
|---------------------|------------------------------|-------------|--|---------------------------------------|--|-------------------------|----------------|------------------------------|-----------------------------------|---|---|--------|--|
| DEC 0001 | Decommissioning | Wylfa | Removal of Bulk Asbestos Work Pack 2 -5 possibly Reactor Buildings | Hazardous materials removal | Lisa.Pagan@magnoxsites.com | OJEU Restricted | £10m to £25m | Mar-18 | May-18 | (a) | May-19 | (f) | Tend: Cape,Erith,Hertel,Kaefer,Keltbray,Rhodar 10. Identification of preferred bidder |
| DEC 0007 | Decommissioning | Trawsfynydd | Reactor Safestore Height Reduction Enabling Works including Internal Walls and deplant of 8no Cable Risers | Engineering | ruth.cox@magnoxsites.com | OJEU Restricted | £1m to £5m | Apr-18 | Jul-18 | (a) | Feb-19 | (f) | Tend: Hertel, DKC, Jacob Stobbarts, JF Hunt, Kaefer, Dawnus, Erith 10. Identification of preferred bidder |
| DEC 0016 | Decommissioning | Harwell | LETP Land Re-instatement & SUDS system (Package 8) | Construction | sally.i.dive@magnoxsites.com | Non-OJEU Competition | £1m to £5m | n/a | May-19 | (f) | Jul-19 | (f) | Not yet confirmed 07. ITT in preparation |
| DEC 0219 | Decommissioning | Dungeness | MAETP Supply of utility vehicle (pumping buggy) | Plant & Equipment & Materials | nicola.i.smith-lee@magnoxsites.com | Non-OJEU Competition | <£100K | n/a | May-19 | (f) | Jun-19 | (f) | Not yet confirmed 07. ITT in preparation |
| DEC 0019 | Decommissioning | Chapelcross | Manufacture + Test Zeolite Skip Retrieval Equipment (x50) - WP1 | Plant & Equipment & Materials | sarah.j.deeble@magnoxsites.com | OJEU Negotiated | £1m to £5m | Oct-19 | Dec-19 | (f) | Apr-20 | (f) | Not yet confirmed 02. Strategy being developed |
| DEC 0034 | Decommissioning | Oldbury | Porta-Cabins and Ablutions Block Installation | Construction | rachel.thompson@magnoxsites.com | Non-OJEU Competition | £100k to £500k | n/a | Jun-19 | (f) | Jul-19 | (f) | Not yet confirmed 07. ITT in preparation |
| DEC 0035 | Decommissioning | Hunterston | Project QA Engineer | Manpower | sarah.j.deeble@magnoxsites.com | Non-OJEU Competition | £100k to £500k | n/a | Feb-19 | (f) | Apr-19 | (f) | Morsons 07. ITT in preparation |
| DEC 0141 | Decommissioning | Sizewell | Install Modify Vent - Splitter Vane Store (SVS) | Construction | nicola.i.smith-lee@magnoxsites.com | Non-OJEU Competition | <£100K | Sep-20 | Oct-20 | (f) | Dec-20 | (f) | Not yet confirmed 02. Strategy being developed |
| DEC 0074 | Decommissioning | Oldbury | Various Task orders Civil Works (Civil Infrastructure works) Leak sealing works | Construction | louise.x.brown@magnoxsites.com | Non-OJEU Competition | £100k to £500k | n/a | Dec-19 | (f) | Apr-20 | (f) | Not yet confirmed 07. ITT in preparation |
| DEC 0276 | Decommissioning | Hinkley | MAETP Enabling Works - The FPLES (Proportional sampler) (3) | Construction | louise.x.brown@magnoxsites.com | Non-OJEU Competition | £100k to £500k | n/a | Aug-18 | (a) | Oct-18 | (a) | NSG Environmental 12. Contract in place |
| DEC 0096 | Decommissioning | Bradwell | New Cess Pit for Gatehouse | Construction | richard.sadd@magnoxsites.com | Other - No Competition | £100k to £500k | n/a | n/a | (a) | Dec-18 | (a) | ID Corcoran Building Contractors 11. Contract awarded |
| DEC 0218 | Decommissioning | Dungeness | MAETP Supply of bowsers/Tanks for RVW liquor | Plant & Equipment & Materials | nicola.i.smith-lee@magnoxsites.com | Non-OJEU Competition | <£100K | n/a | Oct-18 | (a) | Nov-18 | (a) | Trailer Engineering 12. Contract in place |
| DEC 0133 | Decommissioning | Sizewell | Drain POCO & Isolate/configure for interim dormant state (mechanical & electrical) | Decommissioning, Demolition & Deplant | nicola.i.smith-lee@magnoxsites.com | Non-OJEU Competition | <£100K | Oct-19 | Nov-19 | (f) | Dec-19 | (f) | Not yet confirmed |
| DEC 0140 | Decommissioning | Sizewell | Deplant Crane Grab | Engineering | nicola.i.smith-lee@magnoxsites.com | Non-OJEU Competition | <£100K | Oct-20 | Nov-20 | (f) | Jan-21 | (f) | Not yet confirmed 02. Strategy being developed |
| DEC 0177 | Decommissioning | Winfrith | Land Quality Characterisation 2018 - 2019 (PSCCC Contract Zone 5.6 +9) | Remediation & Environmental Services | kim.cook@magnoxsites.com | Non-OJEU Competition | <£100K | n/a | Aug-18 | (a) | Oct-18 | (a) | AECOM Infrastructure & Environment UK Limited 12. Contract in place |
| DEC 0181 | Decommissioning | Winfrith | Disposal of concrete lined drums | Waste management, disposal & storage | Jed.Bonsor@magnoxsites.com | Sole Source - No Choice | £100k to £500k | n/a | Dec-19 | (f) | Dec-20 | (f) | Not yet confirmed 07. ITT in preparation |
| DEC 0216 | Decommissioning | Harwell | Provision of Service for Re-generated Carbon Mobile Filter units for Ground Water Plant | Engineering | sally.i.dive@magnoxsites.com | OJEU Open | £100k to £500k | n/a | Sep-19 | (f) | Jan-20 | (f) | Not yet confirmed 07. ITT in preparation |
| DEC 0229 | Decommissioning | Trawsfynydd | SMS and SEIMS - SP04 Safe Store 1 - EC and I Installation - ELECTRICAL WORKS ONLY | Engineering | ruth.cox@magnoxsites.com | Non-OJEU Competition | £500k to £1m | Dec-18 | Jan-19 | (f) | Apr-19 | (f) | tbc 05. Advert published |
| DEC 0232 | Decommissioning | Bradwell | Oil Pits - to be filled back in | Construction | richard.sadd@magnoxsites.com | Other - No Competition | <£100K | n/a | Jul-18 | (a) | Feb-19 | (f) | Tend IDC 10. Identification of preferred bidder |
| DEC 0235 | Decommissioning | Bradwell | Water Ingress Repairs - R1 and R2 transfer tunnels | Construction | richard.sadd@magnoxsites.com | Other - No Competition | <£100K | n/a | Jun-18 | (a) | Dec-18 | (a) | Doosan Babcock Ltd 11. Contract awarded |
| DEC 0238 | Decommissioning | Bradwell | Workshop pipe tunnel and services trench | Construction | richard.sadd@magnoxsites.com | Other - No Competition | <£100K | n/a | Jul-18 | (a) | Feb-19 | (f) | Tend IDC 10. Identification of preferred bidder |
| DEC 0247 | Decommissioning | Harwell | - LETP P8a Design Study for Urban Drainage System (SUDS) | Manpower | sally.i.dive@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | Jan-19 | (f) | Feb-19 | (f) | Not yet confirmed 07. ITT in preparation |
| DEC 0266 | Decommissioning | Harwell | Ground Water Sample Chemical Analysis | Remediation & Environmental Services | sally.i.dive@magnoxsites.com | Non-OJEU Competition | <£100K | Dec-18 | Feb-19 | (f) | Mar-19 | (f) | Not yet confirmed 02. Strategy being developed |
| DEC 0279 | Decommissioning | Bradwell | Emergent Civil works scope | Construction | richard.sadd@magnoxsites.com | Other - No Competition | £100k to £500k | n/a | n/a | (a) | Nov-18 | (a) | IDC 12. Contract in place |
| DEC 0269 | Decommissioning | Berkeley | ISF Building Monifications at Berkeley | Construction | david.m.sanderson@magnoxsites.com | Sole Source - No Choice | £100k to £500k | n/a | Jan-19 | (f) | Feb-19 | (f) | Not yet confirmed 07. ITT in preparation |
| DEC 0282 | Decommissioning | Harwell | Groundwater Monitoring & Hydrogeological Support | Remediation & Environmental Services | sally.i.dive@magnoxsites.com | Non-OJEU Competition | <£100K | Feb-19 | Mar-19 | (f) | Jun-19 | (f) | Not yet confirmed 02. Strategy being developed |
| DEC 0292 | Decommissioning | Bradwell | Landscaping on and off site. | Construction | richard.sadd@magnoxsites.com | Other - No Competition | £100k to £500k | n/a | n/a | (a) | Nov-18 | (a) | IDC 12. Contract in place |
| DEC 0295 | Decommissioning | Hinkley | MAETP Enabling Works - Supply & installation of Flow Proportional Sampler (FPLES) | Construction | nicola.i.smith-lee@magnoxsites.com | Non-OJEU Competition | £100k to £500k | n/a | Aug-18 | (a) | Oct-18 | (a) | NSG 12. Contract in place |
| DEC 0300 | Decommissioning | Oldbury | Criticality Assessment for Downreay DFR Breeder Fuel in the M2 flask – Dry Transport | Manpower | robert.evans@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | n/a | (a) | Oct-18 | (a) | Wood Nuclear 12. Contract in place |
| DEC 0303 | Decommissioning | Bradwell | Various Civils Works for Bradwell C&M | Construction | richard.sadd@magnoxsites.com | Other - No Competition | £100k to £500k | n/a | n/a | (a) | Oct-18 | (a) | ID Corcoran Building Contractors 12. Contract in place |
| DEC 0325 | Decommissioning | Winfrith | Liquid Effluent Analysis | Manpower | cheryl.d.downton@magnoxsites.com | Sole Source - No Choice | £100k to £500k | n/a | n/a | (a) | Jan-19 | (f) | Wood Nuclear |
| ASM 0305 | Asset Management | Harwell | Harwell Service Campus Charge 19/20 | Support Services | linda.sapsford@magnoxsites.com | Sole Source - No Choice | £100k to £500k | n/a | n/a | (a) | Apr-19 | (f) | Bidwells 02. Strategy being developed |

| UNIQUE EXTERNAL REF | DIRECTORATE OR CATEGORY TEAM | SITE | CONTRACT DESCRIPTION (Values in brackets represent anticipated duration) | CATEGORY | CONTACT | PROCUREMENT ROUTE | BANDING | PRE QUAL ADVERT PUBLISH DATE | ITT ISSUE (a) Actual (f) Forecast | CONTRACT AWARD DATE (a) Actual (f) Forecast | CONTRACTOR / SUPPLIER Tend: Tenderers or Contractor(s) if awarded | STATUS | |
|---------------------|------------------------------|----------------|--|--------------------------------------|--|-------------------------|----------------|------------------------------|-----------------------------------|---|---|---|--|
| ASM 0307 | Asset Management | Harwell | Harwell CNC 19/20 | Support Services | paul.grant@magnoxsites.com | Sole Source - No Choice | £5m to £10m | n/a | n/a | (a) Apr-19 | (f) | Tend: Civil Nuclear Police Authority | |
| ASM 0311 | Asset Management | Berkeley | Berkeley Server Room Maintenance 18/19 | Support Services | paul.grant@magnoxsites.com | Sole Source - No Choice | <£100K | Jan-19 | n/a | (a) Apr-19 | (f) | Server Room Maintenance | 02. Strategy being developed |
| ASM 0443 | Asset Management | Chapelcross | Chapelcross Henty Oil 19/20 | Utilities | paul.grant@magnoxsites.com | Sole Source - No Choice | <£100K | Jan-19 | n/a | (a) Apr-19 | (f) | Henty Oil | 02. Strategy being developed |
| ASM 0444 | Asset Management | Chapelcross | Chapelcross Henty Oil 20/21 | Utilities | paul.grant@magnoxsites.com | Sole Source - No Choice | <£100K | Jan-20 | n/a | (a) Apr-20 | (f) | Henty Oil | 02. Strategy being developed |
| ASM 0215 | Asset Management | Wylfa | Station Transformer Alternative Cooling | Engineering | adrian.h.williams@magnoxsites.com | Non-OJEU Competition | £100k to £500k | n/a | Apr-18 | (a) Jan-19 | (f) | Tend: AMCO, Transerv | 10. Identification of preferred bidder |
| ASM 0483 | Asset Management | Chapelcross | Installation of a Water Break Tank and associated works | Utilities | sukyee.hermon@magnoxsites.com | Non-OJEU Competition | £100k to £500k | n/a | Jan-19 | (f) Mar-19 | (f) | Not yet confirmed | 07. ITT in preparation |
| ASM 0521 | Asset Management | Hunterston | Infrastructure and Build Proposal for Water Mains Works | Construction | sue.i.mattravers@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | Oct-18 | (a) Oct-18 | (a) | Innovative Utilities (UK) Ltd | 12. Contract in place |
| WAS 0007 | Waste | Multiple Sites | 6m3 Box Furniture -Soffit Plates (LOT 3) Multiple Sites | Waste management, disposal & storage | pauline.z.mackemsley@magnoxsites.com | Achillies Database | £1m to £5m | n/a | Aug-18 | (a) Feb-19 | (f) | Tend: Cavendish Nuclear Manufacturing Ltd; Graham Engineering Ltd; JGC Eng & Tech Servs Ltd; Jordan Manufac Ltd; LTI Metaltech Ltd; Metalcraft; HIS Ltd; Penny Hydraulics Ltd; West Cumb Eng Ltd; | 10. Identification of preferred bidder |
| WAS 0010 | Waste | Chapelcross | Chapelcross Drums x 201 500L and Overpacks | Engineering | james.burrows@magnoxsites.com | Achillies Database | £1m to £5m | n/a | Sep-18 | (a) Feb-19 | (f) | Tend: Cavendis Nuclear, Darchem Eng, Graham Eng, Heatric Div of Meggit, JGC Eng, Jordan Manu, Lti Metaltech, Maloney Metalcraft, NIS, Penny Hydraulics, Qualter Hall, Serimax, Stainless Metalcraft, West Cumberland Engineering. | 10. Identification of preferred bidder |
| WAS 0012 | Waste | Multiple Sites | 6m3 Box Furniture - Mild Steel Furniture (LOT 1) Multiple Sites | Waste management, disposal & storage | pauline.z.mackemsley@magnoxsites.com | Achillies Database | £1m to £5m | n/a | Aug-18 | (a) Jan-19 | (f) | Tend: 14 Suppliers 3 Lots | 10. Identification of preferred bidder |
| WAS 0028 | Waste | Berkeley | Gravel, Amalgam & R2 POCO phase | Engineering | karen.maguire@magnoxsites.com | Non-OJEU Competition | £1m to £5m | Apr-20 | Jun-20 | (f) Jul-20 | (f) | Not yet confirmed | 02. Strategy being developed |
| WAS 0029 | Waste | Harwell | Procure Overdrums for CLDs and CHILW drums containing Radium | Waste management, disposal & storage | pauline.z.mackemsley@magnoxsites.com | OJEU Restricted | £1m to £5m | Feb-19 | Mar-19 | (f) Jul-19 | (f) | Not yet confirmed | 02. Strategy being developed |
| WAS 0033 | Waste | Trawsfynydd | Traws 135L Steel Drums | Waste management, disposal & storage | james.burrows@magnoxsites.com | Achillies Database | £500k to £1m | n/a | Feb-19 | (f) May-19 | (f) | Not yet confirmed | 07. ITT in preparation |
| WAS 0038 | Waste | Harwell | Blended Cement Powders for Harwell Hunterston and 6m3 Concrete Box project | Waste management, disposal & storage | pauline.z.mackemsley@magnoxsites.com | OJEU Open | £1m to £5m | n/a | Feb-19 | (f) Jun-19 | (f) | Not yet confirmed | 07. ITT in preparation |
| WAS 0040 | Waste | Chapelcross | Procurement of Stillages for CHX and now including HINKLEY | Engineering | james.burrows@magnoxsites.com | Achillies Database | £1m to £5m | n/a | Sep-18 | (a) Feb-19 | (f) | Tend: Cavendish Nuclear, Darchem, Graham eng, JGC eng, Jordan Manu, Lti Metaltech, NIS, Penny Hydraulics, Wualter Hall, Stainless Metalcraft, West Cumberland Eng | 10. Identification of preferred bidder |
| WAS 0043 | Waste | Multiple Sites | 6m3 Box Furniture - Stainless Steel Furniture (LOT 2) Multiple Sites | Waste management, disposal & storage | pauline.z.mackemsley@magnoxsites.com | Achillies Database | £5m to £10m | n/a | Aug-18 | (a) Jan-19 | (f) | Tend: 14 Suppliers 3 Lots | 10. Identification of preferred bidder |
| WAS 0052 | Waste | Harwell | Original Discharge Pipeline (ODP) Decontam and Disposal | Waste management, disposal & storage | pauline.z.mackemsley@magnoxsites.com | OJEU Open | £500k to £1m | n/a | Mar-19 | (f) May-19 | (f) | Not yet confirmed | 07. ITT in preparation |
| WAS 0060 | Waste | Sizewell | Design & Construction of Waste Transfer Area | Construction | karen.maguire@magnoxsites.com | Non-OJEU Competition | £100k to £500k | Feb-19 | Mar-19 | (f) Jun-19 | (f) | Not yet confirmed | 02. Strategy being developed |
| WAS 0065 | Waste | Oldbury | Waste Transfer Area (Design & Build) DV 26603 MCI | Waste management, disposal & storage | cheryl.d.downton@magnoxsites.com | Non-OJEU Competition | £100k to £500k | n/a | May-19 | (f) Jul-19 | (f) | Not yet confirmed | 07. ITT in preparation |
| WAS 0069 | Waste | Oldbury | Electrical Infrastructure (AVDS) | Waste management, disposal & storage | john.gallagher@magnoxsites.com | Other - No Competition | £100k to £500k | n/a | n/a | (a) Jun-19 | (f) | Not yet confirmed | |
| WAS 0077 | Waste | Oldbury | Fork Lift Truck (Type V1) (32T) DV 26638 Waste Enablers | Waste management, disposal & storage | cheryl.d.downton@magnoxsites.com | Non-OJEU Competition | £100k to £500k | n/a | May-19 | (f) Jul-19 | (f) | Not yet confirmed | 07. ITT in preparation |
| WAS 0085 | Waste | Oldbury | FED - Dismantling and Deplant of Installed Equipment 2020 | Waste management, disposal & storage | karen.maguire@magnoxsites.com | OJEU Negotiated | £100k to £500k | Oct-20 | Nov-20 | (f) Mar-21 | (f) | Not yet confirmed | 02. Strategy being developed |
| WAS 0096 | Waste | Multiple Sites | 6m3 Box Furniture - Filter Plates | Waste management, disposal & storage | pauline.z.mackemsley@magnoxsites.com | OJEU Restricted | £1m to £5m | n/a | Mar-19 | (f) Jul-19 | (f) | Not yet confirmed | 07. ITT in preparation |
| WAS 0100 | Waste | Oldbury | Design & Construction of Waste Transfer Area | Construction | karen.maguire@magnoxsites.com | Non-OJEU Competition | £500k to £1m | n/a | Mar-19 | (f) Dec-19 | (f) | Not yet confirmed | 07. ITT in preparation |
| WAS 0118 | Waste | Hinkley | Design & Build Waste Transfer Area | Engineering | karen.maguire@magnoxsites.com | Non-OJEU Competition | <£100K | Aug-18 | Feb-19 | (f) Mar-19 | (f) | Not yet confirmed | 06. Eols being assessed |
| WAS 0129 | Waste | Sizewell | Procurement and Installation of Temp Shielding | Engineering | cheryl.d.downton@magnoxsites.com | Non-OJEU Competition | <£100K | May-19 | Jul-19 | (f) Sep-19 | (f) | Not yet confirmed | 02. Strategy being developed |
| WAS 0176 | Waste | Hunterston | Hunterston Pond Pump Sump - Cans (160L) | Waste management, disposal & storage | suzanne.macmillan@magnoxsites.com | Achillies Database | £500k to £1m | n/a | Feb-19 | (f) Apr-19 | (f) | Not yet confirmed | 07. ITT in preparation |

| UNIQUE EXTERNAL REF | DIRECTORATE OR CATEGORY TEAM | SITE | CONTRACT DESCRIPTION (Values in brackets represent anticipated duration) | CATEGORY | CONTACT | PROCUREMENT ROUTE | BANDING | PRE QUAL ADVERT PUBLISH DATE | ITT ISSUE (a) Actual (f) Forecast | CONTRACT AWARD DATE (a) Actual (f) Forecast | CONTRACTOR / SUPPLIER Tend: Tenderers or Contractor(s) if awarded | STATUS | | |
|---------------------|------------------------------|----------------|---|--------------------------------------|--|-------------------------|----------------|------------------------------|-----------------------------------|---|---|--------|---|--|
| WAS 0179 | Waste | Chapelcross | Overpacks TSV for Chapelcross | Engineering | james.burrows@magnoxsites.com | Achillies Database | £1m to £5m | n/a | Sep-18 | (a) | Feb-19 | (f) | Tend: Cavendis Nuclear, Darchem Eng, Graham Eng, Heatric Div of Meggit, JGC Eng, Jordan Manu, Lti Metaltech, Maloney Metalcraft, NIS, Penny Hydraulics, Qualter Hall, Serimax, Stainless Metalcraft, West Cumberland Engineering. | 10. Identification of preferred bidder |
| WAS 0238 | Waste | Hinkley | FED Hinkley WP5 - RCB loading | Waste management, disposal & storage | karen.maguire@magnoxsites.com | OJEU Open | £500k to £1m | n/a | Jan-19 | (f) | Sep-19 | (f) | Not yet confirmed | 07. ITT in preparation |
| WAS 0242 | Waste | Hinkley | FED Hinkley WP8 - Buffer Store | Waste management, disposal & storage | karen.maguire@magnoxsites.com | Non-OJEU Competition | £100k to £500k | May-18 | Jan-19 | (f) | Sep-19 | (f) | Not yet confirmed | 06. Eols being assessed |
| WAS 0244 | Waste | Sizewell | Sizewell WP1 Plant & Equipment | Waste management, disposal & storage | karen.maguire@magnoxsites.com | OJEU Open | £100k to £500k | n/a | Jan-19 | (f) | Sep-19 | (f) | Not yet confirmed | 07. ITT in preparation |
| WAS 0245 | Waste | Sizewell | Sizewell WP6 - HDRI Loading | Waste management, disposal & storage | karen.maguire@magnoxsites.com | OJEU Open | £500k to £1m | n/a | Jan-19 | (f) | Sep-19 | (f) | Not yet confirmed | 07. ITT in preparation |
| WAS 0246 | Waste | Sizewell | Sizewell WP8 - Buffer Storage | Waste management, disposal & storage | karen.maguire@magnoxsites.com | OJEU Open | £100k to £500k | n/a | Jan-19 | (f) | Sep-19 | (f) | Not yet confirmed | 07. ITT in preparation |
| WAS 0253 | Waste | Hinkley | Manufacture and supply of FED Drums | Engineering | karen.maguire@magnoxsites.com | OJEU Open | £100k to £500k | Aug-19 | Oct-19 | (f) | Feb-20 | (f) | Not yet confirmed | 02. Strategy being developed |
| WAS 0271 | Waste | Hunterston | Up to 90 3m3 Drums for WILREP | Waste management, disposal & storage | james.burrows@magnoxsites.com | OJEU Negotiated | £500k to £1m | n/a | Feb-19 | (f) | Apr-19 | (f) | Not yet confirmed | 07. ITT in preparation |
| WAS 0278 | Waste | Multiple Sites | Road Transport for Consolidated Storage using Open-All Containers for IP-2 Packages | Waste management, disposal & storage | karen.maguire@magnoxsites.com | Other - No Competition | £100k to £500k | Feb-19 | Feb-19 | (f) | Apr-19 | (f) | Not yet confirmed | 02. Strategy being developed |
| WAS 0280 | Waste | Berkeley | In Vault Depressurisation (IVD) | Waste management, disposal & storage | karen.maguire@magnoxsites.com | Sole Source - No Choice | £1m to £5m | n/a | Dec-18 | (a) | Jan-19 | (f) | Tend: BHR Group | 08. ITT issued |
| WAS 0288 | Waste | Harwell | Laser POCO (4) | Waste management, disposal & storage | pauline.z.mackemsley@magnoxsites.com | Achillies Database | £1m to £5m | n/a | Jul-19 | (f) | Nov-19 | (f) | Not yet confirmed | 07. ITT in preparation |
| WAS 0303 | Waste | Dungeness | Water block - Pathfinders | Construction | karen.maguire@magnoxsites.com | Non-OJEU Competition | <£100K | n/a | Nov-18 | (a) | Nov-18 | (a) | MRP Systems Ltd | 12. Contract in place |
| WAS 0307 | Waste | Dungeness | 4 x Big Brute Vacuum Units | Waste management, disposal & storage | john.gallagher@magnoxsites.com | Sole Source - No Choice | <£100K | Apr-19 | May-19 | (f) | Jul-19 | (f) | Not yet confirmed | |
| WAS 0308 | Waste | Dungeness | Super Shielded Drums & MCI Baskets | Waste management, disposal & storage | john.gallagher@magnoxsites.com | Sole Source - No Choice | <£100K | Apr-19 | May-19 | (f) | Jul-19 | (f) | Not yet confirmed | 02. Strategy being developed |
| WAS 0309 | Waste | Dungeness | Gamma Spec | Waste management, disposal & storage | john.gallagher@magnoxsites.com | Non-OJEU Competition | £100k to £500k | n/a | Dec-18 | (a) | Feb-19 | (f) | Tend: Canberra, Antech & Ortech | 08. ITT issued |
| WAS 0312 | Waste | Berkeley | ISF Crane Upgrade (CB) | Plant & Equipment & Materials | karen.maguire@magnoxsites.com | Non-OJEU Competition | £100k to £500k | Dec-18 | Feb-19 | (f) | Apr-19 | (f) | Not yet confirmed | 02. Strategy being developed |
| WAS 0006 | Waste | Harwell | Harwell Tube Stores POCO Project overall project (1) | Waste management, disposal & storage | pauline.z.mackemsley@magnoxsites.com | Achillies Database | £1m to £5m | n/a | n/a | (a) | Feb-19 | (f) | Not yet confirmed | |
| WAS 0035 | Waste | Hinkley | FED Procurement of Pre Conditioning Facility - Enabling Works (Internal) LOT 6 | Plant & Equipment & Materials | ewan.davidson@magnoxsites.com | Non-OJEU Competition | £500k to £1m | n/a | May-18 | (a) | Apr-19 | (f) | Tend: Interserve, Trant & C Spencer | 10. Identification of preferred bidder |
| WAS 0177 | Waste | Hunterston | Hunterston Pond Pump Sump - 2 x ILW Drum Mixers One Tumble Mixer purchased in 2018 only | Waste management, disposal & storage | suzanne.macmillan@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | Aug-18 | (a) | Oct-18 | (a) | Mona Lifting Ltd | 12. Contract in place |
| WAS 0289 | Waste | Hunterston | Hunterston Pond Pump Sump- Small and large scale encapsulation trials excluding 160 litre CANS. | Waste management, disposal & storage | suzanne.macmillan@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | Nov-18 | (a) | Dec-18 | (a) | NSG Environmental Ltd | 11. Contract awarded |
| WAS 0293 | Waste | Trawsfynydd | Supply, Manufacture and deliver 2 no Stainless Steel 3m3 Drum Liners to Trawsfynydd Site | Waste management, disposal & storage | gissela.m.hughes@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | n/a | (a) | Oct-18 | (a) | Graham Engineering | 12. Contract in place |
| WAS 0296 | Waste | Dungeness | Provision of Containment Structure - Pathfinders | Construction | karen.maguire@magnoxsites.com | Non-OJEU Competition | <£100K | Oct-18 | Jan-19 | (f) | Mar-19 | (f) | Not yet confirmed | 06. Eols being assessed |
| WAS 0297 | Waste | Dungeness | Crane system - Pathfinders | Plant & Equipment & Materials | karen.maguire@magnoxsites.com | Non-OJEU Competition | <£100K | Oct-18 | Jan-19 | (f) | Mar-19 | (f) | Not yet confirmed | 06. Eols being assessed |
| WAS 0310 | Waste | Berkeley | A' frame crane | Plant & Equipment & Materials | karen.maguire@magnoxsites.com | Non-OJEU Competition | £100k to £500k | Jan-19 | Feb-19 | (f) | Apr-19 | (f) | Not yet confirmed | 02. Strategy being developed |
| WAS 0325 | Waste | Hunterston | Hunterston Pond Pump Sump - LARGE SCALE TRIALS ONLY | Waste management, disposal & storage | suzanne.macmillan@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | Dec-18 | (a) | Jan-19 | (f) | NSG Environmental Ltd | 08. ITT issued |
| ENA 0092 | Enablers | Enablers | Admit, LLRAD and Webmit Support and Maintenance 19/20 | IT hardware/software | denise.colwell@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | n/a | (a) | Mar-19 | (f) | Access UK Limited | 02. Strategy being developed |
| ENA 0094 | Enablers | Enablers | Waste Tracking Post Sept 18 | IT hardware/software | denise.colwell@magnoxsites.com | Sole Source - No Choice | £100k to £500k | n/a | n/a | (a) | Dec-18 | (a) | AttentionIT Ltd | 11. Contract awarded |
| ENA 0017 | Enablers | Enablers | EDF Emergency Scheme FY21 + | IT hardware/software | denise.colwell@magnoxsites.com | Sole Source - No Choice | £100k to £500k | n/a | n/a | (a) | Mar-19 | (f) | EDF | |
| ENA 0023 | Enablers | Enablers | Unified Dash Board FY 18/20 | IT hardware/software | andrew.mclellan@magnoxsites.com | Sole Source - No Choice | £100k to £500k | n/a | Jun-18 | (a) | Feb-19 | (f) | Fluor Limited | 10. Identification of preferred bidder |
| ENA 0024 | Enablers | Enablers | COSHH Database FY 18/20 | IT hardware/software | andrew.mclellan@magnoxsites.com | Non-OJEU Competition | £100k to £500k | n/a | Aug-18 | (a) | Feb-19 | (f) | Tend: Alcumus, NCEC, Verisk, Environ Science | 10. Identification of preferred bidder |
| ENA 0096 | Enablers | Enablers | Solidworks Support 19/20 | IT hardware/software | camilla.morris@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | n/a | (a) | Apr-19 | (f) | Cadtek Systems Limited | 02. Strategy being developed |

| UNIQUE EXTERNAL REF | DIRECTORATE OR CATEGORY TEAM | SITE | CONTRACT DESCRIPTION (Values in brackets represent anticipated duration) | CATEGORY | CONTACT | PROCUREMENT ROUTE | BANDING | PRE QUAL ADVERT PUBLISH DATE | ITT ISSUE (a) Actual (f) Forecast | CONTRACT AWARD DATE (a) Actual (f) Forecast | CONTRACTOR / SUPPLIER Tend: Tenderers or Contractor(s) if awarded | STATUS |
|---------------------|------------------------------|-------------------------|--|-------------------------------|--|----------------------------|----------------|------------------------------|-----------------------------------|---|---|--|
| ENA 0097 | Enablers | Enablers | Opentext Licence & eDocs support 19/20 | IT hardware/software | camilla.morris@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | n/a | (a) Apr-19 (f) | Clarity Information Solutions Ltd | 02. Strategy being developed |
| ENA 0098 | Enablers | Enablers | Information Security Forum 19/20 | IT hardware/software | camilla.morris@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | n/a | (a) Apr-19 (f) | Information Security Forum Limited | 02. Strategy being developed |
| ENA 0099 | Enablers | Enablers | Escrow Agreement - Various 19/20 | IT hardware/software | camilla.morris@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | n/a | (a) Apr-19 (f) | NCC Services Ltd | 02. Strategy being developed |
| ENA 0100 | Enablers | Enablers | Groundhog database support 19/20 | IT hardware/software | camilla.morris@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | n/a | (a) Apr-19 (f) | Nuvia | 02. Strategy being developed |
| ENA 0101 | Enablers | Enablers | Caranet support 19/20 | IT hardware/software | camilla.morris@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | n/a | (a) Apr-19 (f) | XICON LTD | 02. Strategy being developed |
| ENA 0102 | Enablers | Enablers | Radio Services Subscription 19/20 | IT hardware/software | camilla.morris@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | n/a | (a) Apr-19 (f) | Joint Radio Company Ltd | 02. Strategy being developed |
| ENA 0104 | Enablers | Enablers | Legal and Audit Fees 19/20 | Support Services | susan.owen@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | n/a | (a) Apr-19 (f) | Not yet confirmed | |
| ENA 0105 | Enablers | Enablers | Legal and Audit Fees 20/21 | Support Services | susan.owen@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | n/a | (a) Apr-20 (f) | Not yet confirmed | |
| ENA 0112 | Enablers | Enablers | NSAN Employer Annual Contribution - 2019 | Support Services | susan.owen@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | n/a | (a) Apr-19 (f) | National Skills Academy for Nuclear Ltd | |
| ENA 0113 | Enablers | Enablers | NSAN Employer Annual Contribution - 2020 | Support Services | susan.owen@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | n/a | (a) Apr-20 (f) | National Skills Academy for Nuclear Ltd | |
| ENA 0115 | Enablers | Enablers | Shoreline Management Group EDF/Magnox shared costs FY 19/20 | Support Services | susan.owen@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | n/a | (a) Apr-19 (f) | Not yet confirmed | |
| ENA 0054 | Enablers | Enablers | IMAGES Support & Upgrade 2018/2021 | IT hardware/software | andrew.mclellan@magnoxsites.com | Sole Source - No Choice | £1m to £5m | n/a | Dec-17 | (a) Apr-19 (f) | Tend: Cavendish Nuclear LTD | 10. Identification of preferred bidder |
| ENA 0138 | Enablers | Enablers | Cross Site Environmental Surveying 19/20 | Engineering | susan.owen@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | n/a | (a) Apr-19 (f) | Not yet confirmed | 02. Strategy being developed |
| ENA 0139 | Enablers | Enablers | Cross Site Environmental Surveying 20/21 | Engineering | susan.owen@magnoxsites.com | Sole Source - No Choice | <£100K | n/a | n/a | (a) Apr-19 (f) | Not yet confirmed | 02. Strategy being developed |
| ENA 0183 | Enablers | Enablers | PPF Pension Levy | Support Services | alwena.owen@magnoxsites.com | Sole Source - No Choice | £100k to £500k | n/a | n/a | (a) Oct-18 (a) | Levy Collection Account The Pension Protection Fund | 12. Contract in place |
| ENA 0184 | Enablers | Enablers | Graduates Costings 2019/2020 | Support Services | holly.griffith@magnoxsites.com | Sole Source - No Choice | £1m to £5m | n/a | n/a | (a) Oct-18 (a) | Energus | 12. Contract in place |
| ENA 0188 | Enablers | Enablers | Online Standards and Guidance | IT hardware/software | denise.colwell@magnoxsites.com | Sole Source - No Choice | £100k to £500k | Sep-18 | n/a | (a) Dec-18 (a) | IHS (Global) Limited | 11. Contract awarded |
| ENA 0189 | Enablers | Enablers | IBM compliance CEO Com's license and support | IT hardware/software | denise.colwell@magnoxsites.com | Sole Source - No Choice | £100k to £500k | Oct-18 | n/a | (a) Dec-18 (a) | IBM | 11. Contract awarded |
| FRM 0002 | Asset Management F | Collaborative Framework | Facilities & Asset Management | Maintenance | paul.grant@magnoxsites.com | Collaborative (NDA Estate) | £100m to £250m | n/a | Dec-18 | (a) Nov-19 (f) | | 08. ITT issued |
| FRM 0011 | Asset Management F | Multi Site Framework | High Voltage Electricity Switchgear Maintenance | Maintenance | amanda.j.clark@magnoxsites.com | Sole Source - No Choice | £500k to £1m | n/a | Mar-18 | (a) Nov-18 (a) | National Grid (C) | 12. Contract in place |
| FRM 0013 | Construction | Multi Site Framework | Access and Insulation | Hazardous materials removal | david.m.sanderson@magnoxsites.com | OJEU Restricted | £10m to £25m | Dec-18 | Feb-19 | (f) Jun-19 (f) | Not yet confirmed | 05. Advert published |
| FRM 0016 | Engineering | Collaborative Framework | Laundry & Decontamination Services | Facilities Management | isla.fray@magnoxsites.com | Collaborative (NDA Estate) | £10m to £25m | n/a | Sep-20 | (f) Jun-21 (f) | Not yet confirmed | 07. ITT in preparation |
| FRM 0024 | Prof Services | Collaborative Framework | Alternative Agency Supplied Workers Contract | Manpower | alwena.owen@magnoxsites.com | Collaborative (NDA Estate) | £5m to £10m | May-18 | Jul-18 | (a) Mar-19 (f) | Not yet confirmed | 10. Identification of preferred bidder |
| FRM 0030 | Engineering | Collaborative Framework | Inspection Resources - (IQA) | Engineering | matt.p.eeley@magnoxsites.com | Collaborative (NDA Estate) | £1m to £5m | n/a | Jan-19 | (f) Jun-19 (f) | Not yet confirmed | 07. ITT in preparation |
| FRM 0036 | HR, Corp & Fleet | Collaborative Framework | Hire Cars | Support Services | danielle.staples@magnoxsites.com | Collaborative (NDA Estate) | £1m to £5m | Jun-19 | Sep-19 | (f) Jun-20 (f) | Not yet confirmed | 02. Strategy being developed |
| FRM 0038 | HR, Corp & Fleet | Collaborative Framework | Fleet Cars | Support Services | danielle.staples@magnoxsites.com | Collaborative (NDA Estate) | £1m to £5m | May-20 | Jul-20 | (f) Apr-21 (f) | Not yet confirmed | 02. Strategy being developed |
| FRM 0040 | HR, Corp & Fleet | Multi Site Framework | Payroll | Support Services | alwena.owen@magnoxsites.com | OJEU Restricted | £500k to £1m | Sep-19 | Nov-19 | (f) Mar-20 (f) | Not yet confirmed | 02. Strategy being developed |
| FRM 0042 | Engineering | Collaborative Framework | Supply of Maintenance, Repair and Operations (MRO) consumables | Consumables | james.hiller@magnoxsites.com | Collaborative (NDA Estate) | £10m to £25m | n/a | May-19 | (f) Nov-19 (f) | Not yet confirmed | 07. ITT in preparation |
| FRM 0043 | Engineering | Multi Site Framework | Tools and Consumables | Consumables | james.hiller@magnoxsites.com | OJEU Open | £10m to £25m | n/a | Jan-19 | (f) Apr-19 (f) | Not yet confirmed | 07. ITT in preparation |
| FRM 0044 | Construction | Collaborative Framework | PEACH (Plant Equip & Crane Hire) | Plant & Equipment & Materials | isla.fray@magnoxsites.com | Collaborative (NDA Estate) | £1m to £5m | Jun-19 | Sep-19 | (f) Apr-20 (f) | | |
| FRM 0046 | Engineering | Collaborative Framework | Supply of Air Filtration and Ancillary Equipment | Consumables | matt.p.eeley@magnoxsites.com | Collaborative (NDA Estate) | £1m to £5m | n/a | Jan-19 | (f) May-19 (f) | Not yet confirmed | 07. ITT in preparation |
| FRM 0048 | Engineering | Collaborative Framework | Supply of PPE & Workwear | Consumables | james.hiller@magnoxsites.com | Collaborative (NDA Estate) | £1m to £5m | n/a | Dec-19 | (f) Jul-20 (f) | Not yet confirmed | 07. ITT in preparation |
| FRM 0050 | Engineering | Collaborative Framework | Bulk and Packaged Chemicals | Consumables | james.hiller@magnoxsites.com | Collaborative (NDA Estate) | £100k to £500k | n/a | Jan-19 | (f) Aug-19 (f) | Not yet confirmed | 07. ITT in preparation |
| FRM 0056 | Engineering | Collaborative Framework | Provision of gas, cylinder and bulk | Consumables | james.hiller@magnoxsites.com | Collaborative (NDA Estate) | £1m to £5m | n/a | Feb-20 | (f) Apr-20 (f) | Not yet confirmed | 07. ITT in preparation |
| FRM 0058 | Engineering | Collaborative Framework | Supply of Lab Consumables and Chemicals | Consumables | james.hiller@magnoxsites.com | Collaborative (NDA Estate) | £500k to £1m | Aug-19 | Nov-19 | (f) Jul-20 (f) | Not yet confirmed | 02. Strategy being developed |

| UNIQUE EXTERNAL REF | DIRECTORATE OR CATEGORY TEAM | SITE | CONTRACT DESCRIPTION (Values in brackets represent anticipated duration) | CATEGORY | CONTACT | PROCUREMENT ROUTE | BANDING | PRE QUAL ADVERT PUBLISH DATE | ITT ISSUE (a) Actual (f) Forecast | CONTRACT AWARD DATE (a) Actual (f) Forecast | CONTRACTOR / SUPPLIER Tend: Tenderers or Contractor(s) if awarded | STATUS | | |
|---------------------|------------------------------|-------------------------|--|--------------------------------------|--|----------------------------|----------------|------------------------------|-----------------------------------|---|---|--------|--|--|
| FRM 0061 | HR, Corp & Fleet | Multi Site Framework | Learning & Development services | Support Services | katie.bateman@magnoxsites.com | OJEU Restricted | £1m to £5m | Jul-18 | Sep-18 | (a) | Feb-19 | (f) | Not yet confirmed | 10. Identification of preferred bidder |
| FRM 0066 | Engineering | Multi Site Framework | Dosimetry | Engineering | isla.fray@magnoxsites.com | OJEU Open | £10m to £25m | n/a | Feb-19 | (f) | Apr-19 | (f) | Not yet confirmed | 07. ITT in preparation |
| FRM 0068 | Engineering | Multi Site Framework | Calibration and Maintenance of Radiological Measuring Instruments (2+1) | Engineering | caroline.j.milner@magnoxsites.com | OJEU Open | £5m to £10m | n/a | Jul-18 | (a) | Mar-19 | (f) | Not yet confirmed | 10. Identification of preferred bidder |
| FRM 0070 | Engineering | Multi Site Framework | Installed Metrology (7 years) | Engineering | caroline.j.milner@magnoxsites.com | OJEU Open | £10m to £25m | n/a | May-19 | (f) | Jul-20 | (f) | | 07. ITT in preparation |
| FRM 0072 | Engineering | Multi Site Framework | Liquid Effluent Sampler maintenance | Engineering | carole.a.odonnell@magnoxsites.com | Achillies Database | £100k to £500k | n/a | Jan-19 | (f) | Apr-19 | (f) | Not yet confirmed | 07. ITT in preparation |
| FRM 0074 | Engineering | Multi Site Framework | Land Quality Services | Remediation & Environmental Services | castel.x.fairlie@magnoxsites.com | OJEU Restricted | £10m to £25m | n/a | Feb-19 | (f) | Apr-19 | (f) | | 07. ITT in preparation |
| FRM 0077 | IT | Multi Site Framework | IT Resource Project | IT hardware/software | andrew.mclellan@magnoxsites.com | OJEU Negotiated | £25m to £50m | Sep-20 | Nov-20 | (f) | Dec-20 | (f) | ABB Switzerland Technology Limited (prev Ventyx) (C) | 02. Strategy being developed |
| FRM 0079 | IT | Multi Site Framework | Works Order Management System Replacement 2020 | IT hardware/software | denise.colwell@magnoxsites.com | Sole Source - No Choice | £5m to £10m | n/a | Feb-19 | (f) | Jul-19 | (f) | ABB Switzerland Technology Limited (prev Ventyx) (C) | 07. ITT in preparation |
| FRM 0082 | Engineering | Multi Site Framework | Fabrication Service Phase 2 | Engineering | steve.x.watson@magnoxsites.com | OJEU Open | £5m to £10m | Feb-19 | Mar-19 | (f) | May-19 | (f) | Not yet confirmed | 02. Strategy being developed |
| FRM 0084 | Engineering | Collaborative Framework | Engineering and EHS&Q Standards (on-line) | Remediation & Environmental Services | castel.x.fairlie@magnoxsites.com | Collaborative (NDA Estate) | £500k to £1m | n/a | Jun-18 | (a) | Nov-18 | (a) | Tend: HIS | 12. Contract in place |
| FRM 0089 | Prof Services | Collaborative Framework | Specialist Nuclear Services (SNS) | Manpower | michelle.edwards@magnoxsites.com | Collaborative (NDA Estate) | £25m to £50m | May-19 | Aug-19 | (f) | Dec-19 | (f) | Not yet confirmed | 02. Strategy being developed |
| FRM 0090 | HR, Corp & Fleet | Collaborative Framework | Business Travel | Support Services | danielle.staples@magnoxsites.com | Collaborative (NDA Estate) | £100m to £250m | n/a | Feb-19 | (f) | Jul-19 | (f) | Not yet confirmed | 07. ITT in preparation |
| FRM 0093 | Construction | Multi Site Framework | Deplant & Demolition Framework | Construction | david.m.sanderson@magnoxsites.com | OJEU Restricted | £250m plus | n/a | Apr-19 | (f) | Apr-20 | (f) | Not yet confirmed | 07. ITT in preparation |